

# Mission Bay South Block 9

Community Outreach Notice, March 3, 2022

Dear Mission Bay Neighbors,

The permanent roof is complete, and construction is focused on exterior skin and interior finishes. We anticipate holding another virtual community meeting close to construction completion, anticipated in July 2022. Below please find our current and future construction activities, as well as the latest schedule.

To view past meetings, presentations, and notices, and to learn more information about the project, please visit <https://homerisesf.org/missionbay/>. If you have any questions regarding the project, please reach out to [MBBlock9@homerisesf.org](mailto:MBBlock9@homerisesf.org).

## Current Construction Activities:

- Exterior skin - waterproofing installation, sheet metal, metal Panels, siding, plaster, exterior storefront, as well as exterior painting.
- Interior finishes - installation of MEP systems, insulation, drywall, trim and finishes at all levels of the building
- Community courtyard rough grading will be starting in a few weeks

## Key Project Milestones:

- May 2022 - Exterior skin complete
- August 2022 - Community garden complete
- Late Summer 2022 - Lease-up commences