

# Mission Bay South Block 9

Community Outreach Notice, July 29, 2022

Dear Mission Bay Neighbors,

The permanent roof is complete, and construction is focused on exterior skin and interior finishes. We anticipate holding another virtual community meeting close to construction completion in September 2022. Below please find our current and future construction activities, as well as the latest schedule.

To view past meetings, presentations, and notices, and to learn more information about the project, please visit <https://homerisesf.org/missionbay/>. If you have any questions regarding the project, please reach out to [MBBlock9@homerisesf.org](mailto:MBBlock9@homerisesf.org).

## Current Construction Activities:

- Exterior skin - We are at the tail end of the exterior skin work. We are currently installing caulking, bird control and cleaning. All scaffolding will be removed in the next few weeks.
- Interior finishes - We are currently painting throughout the interior and installing final trim.
- Community courtyard - We are currently working on excavation, backfill and site concrete work. The courtyard work will be continuing through September 2022.

## Key Project Milestones:

- Late August/September 2022- Substantial completion
- September 2022 - Community garden completion
- Late September/Early October 2022 - Tenant move-ins begin